

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200445
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Khanh Nguyen	Partial	Monday, September 14, 2020

Partial Correction:

1	Misc	-EXTERIOR WALL GB AND INT. COLUMN PAD-OK TO POUR: A.3/1 TO A.3/5; A.2/5 TO A.2/5.4; 1/A.3 TO 1/F TO F/5.9; SOUTH GB FROM 6/C TO A.2/5.3; 5.4 LINE FROM COLUMN LINE C TO D; D/5.4 TO E/6; 6 LINE FROM D TO EAST CORNER F/6; -INTERIOR COLUMN PADS OK TO POUR: ALL COL PADS ON B, C, D, AND E LINES; -EXTERIOR COLUMN PADS OK TO POUR: A/5&5.7; LINE 7 FROM A TO D.1 -STOOPS OUTSIDE EXTERIOR DOORS-OK
---	------	---

Corrective Action Required:

2	Misc	EXTERIOR COLUMN PILASTER REBAR NOT INSTALLED PER PLAN
---	------	---

Comments: