

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20193016  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer - Vacuum</b>	Ronald Paynter	Passed	Tuesday, September 15, 2020

Corrective Action Required:

1	Misc	Calibration sticker on the test gauge expired in 2016. United Rental brought out new certificate of calibration and calibration sticker for the gauge. Manhole A3 is the only manhole that failed the required test time. All manholes lost pressure during the testing procedures. Jay is going to apply sealant to the inside and we will try again tomorrow. RP 9-9-20
---	------	---

Informational:

2	Misc	Manhole A3 held just enough to pass it's test. RP 9-15-20
---	------	---

**Comments:**