

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201546
Address: 2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Tuesday, September 15, 2020

Informational:

1	Miscellaneous Correction	7-24-20 2:18pm They have erosion controls in place and are working on the pad site. 7-28-20 11:14am I met with the contractor that will be installing the water line for the fire hydrant. They will need to cut in a tee. And run there line. 7-31-20 9:00am There is no activity on site today due to rain. 9-9-20 11:04am The work being done today does not require any inspection from me at this time. The site is muddy and they are not tracking anything out at this time. 9-10-20 9:25am There is no activity on site due to rain. 9-11-20 10:15AM There is no work taking place today due to weather. 9-15-20 11:17am There is no activity on site that requires inspections at this time.
---	--------------------------	---

Comments: