

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20193016

Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Stabilized Subgrade</b>	Ronald Paynter	Partial	Tuesday, September 15, 2020

Informational:

1 Misc

Kevin's crew from ESS rolled out Tencate Mirafi BXG120 geogrid. They also rolled out 1,800 tons of MODOT Type 5 base rock. RP 9-15-20

**Comments:**