

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201466
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John Jackson	Partial	Tuesday, September 15, 2020

Informational: 1 Misc	9/4/20 Friday 1:00PM Construction on 8" sanitary Line "B" from MH 2 to and through the installation of MH 3. Contractor continues to install line and will begin to install laterals for Lots 15 and 14. Contractor plans on working Saturday.
Informational: 2 Misc	9/8/20 Tuesday 11:30AM Beemer Const. Has installed all wyes on new Line "B" and is projected to finish installing new MH B-4 today.
Informational: 3 Misc	9/9/20 8:25AM (Beemer Const.) Contractor completed the installation of sanitary Line "B". Contractor began install Line "A" at the existing manholes.
Informational: 4 Misc	9/15/20 3:10PM 9/14/20 Contractor installed approximately 60' of 8" SDR-26 pipe on Line A and lateral line for Lot 24. 9/15/20 Contractor sawed existing invert to make a correct opening for that was cored to compile with design construction standard. Some excavation work was performed.

Comments: