

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193157
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Wednesday, September 16, 2020

Informational:

1	Misc	6-30-20 8:22am The fire department is on site. I was told that a gas line got broken. There are no inspections needed at this time. 7-10-20 11:41am ESS are working on the valve boxes. They have to raise them. They are still forming them up and will pour them at a later date. 7-13-20 7:49am ESS are working on the vaults at the SE corner of the site. No other inspections are needed at this time. 7-14-20 8:39am I spoke with the superintendent for Brinkmann about grouting the vaults. He said it would be taken care of. 8-18-20 I met with Brinkmann on site to go over the plan for private road C. The base is good and they will be pouring Thursday. 9-16-20 9:42am There is no work being done at this time that requires inspections.
---	------	--

Comments: