

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201493
Address: 4724 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, September 17, 2020

Corrective Action Required:

1 Misc

FRAMING:

-Toe nail joists to top plates and sill plates with 4-8d or 3-10 d nails

**provide verification with a ladder

-Joist notched more than 1/6 depth near rear living room wall.

**The fix can only be approved by the engineer. Have the engineer address if it can handle load (floor and bath tub weight)

Comments: