

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200044
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Joe Starlin	Failed	Thursday, September 17, 2020

Informational:

1 Misc

9-17-20 1:37PM The proof roll is for 1:30pm and the truck is not on site.

Informational:

2 Misc

9-17-20 1:37PM The proof roll is for 1:30pm and the truck is not on site.
2:09PM The truck has arrived. 2:23pm The proof roll has failed on the west side of the building and the south side of the pumps. With a correction needed at the south west corner of the building.

Comments: