

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201254  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:   | Inspector:  | Outcome: | Date:                      |
|---|-------------|----------|----------------------------|
| <b>DE - Erosion Sediment Control (ESC) Inspection</b> | Joe Starlin | Partial  | Friday, September 18, 2020 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | 8-31-20 8:25am There are light rain showers. All erosion controls are in place and working at this time.<br>8-31-20 9:47am The rain is very heavy and now silt is leaving the site on Main st. I have called and left a text message for TJ the Superintendent of the site.<br>9-1-20 3:30pm No corrections have been made at this time to correct the erosion control issues. TJ has just informed me that the corrections will be done in the morning of 9-2-20.<br>9-9-20 11:19am There is light rain today and no crews are working. The erosion controls are in place and working at this time. There are two sections of silt fence on the North side of the site that are down and will need corrected.<br>9-11-20 8:43am All of the erosion controls are in place and working at this time.<br>9-14-20 10am All of the erosion controls are in place and appear to be working at this time.<br>9-18-20 10:30am There is a small section of silt fence down on the NW corner of the site. I will contact the superintendent to get this corrected. |
|---|------|---|

Comments: