

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20200837  
Address: 1417 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Friday, September 18, 2020

Corrective Action Required:

1	Misc	9/18 - INSPECTION DENIED, MAINTAIN EROSION CONTROL AT FRONT OF LOT AND CLEAN MUD/GRAVEL AT STREET BEFORE RESCHEDULING INSPECTION
---	------	--

- EC#2 per plans
- Secure electrical box at front porch
- Truss bracing per plans

OK to Insulate

Do not rock until approved reinspection

**Comments:**