

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200044  
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Site Visit</b>	Joe Starlin	Partial	Monday, September 21, 2020

Informational:

1 Misc

3-2-20 There is no work going on at this time.

Informational:

2 Misc

3-19-20 There is no work taking place today do to weather. 4-29-20 8:50am There is no work on site at this time. Tanks are on site. 5-6-20 The crews are working in the building and erosion controls look good at this time. There are no inspections needed at this time. 5-27-20 There is no activity on site today. 6-1-20 The sub contractor that is installing the brick was stealing water. I have talked with Gene Batson the Superintendent to address the issue. 6-8-20 They are working today but there are no inspections required at this time. 8-13-20 2:48pm There is no activity on site that requires a inspection at this time. 9-9-20 10:35 I met with the crew installing the fire line and went over the thrust blocks. They will call later for a inspection. 9-10-20 11:29am There is no work being done today due to rain. 9-11-20 8:45am There is no work on site at this time. 9-15-20 11:02AM I talked with the superintendent about cleaning out the gutter buddy's. He said he would have it done. 9-21-20 9:48am I spoke with the superintendent about the gutter buddy on the NW side of the site. He has assured me it will be handled right away.

**Comments:**