

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Joe Starlin	Partial	Monday, September 21, 2020

Informational:

1	Misc	6-16-20 9:16am Seal O Matic paving Co. is doing the work. The temps out of the truck are averaging 290 degrees. 306 degrees at the paver. PSI is on site doing all testing. 3:35pm They have base down completely and have a second lift on the road. They are laying surface on the center section of road at this time.
---	------	---

Informational:

2	Misc	9-21-20 10:31am The have laid 8" of base rock type 5 against the south side of the building. They will be pouring concrete later in the week.
---	------	---

Comments: