

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202331
Address: 200 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Tuesday, September 22, 2020

Corrective Action Required:

1	Miscellaneous Correction	-COMPLETE ALL MECHANICAL -SEAL ALL PLATE PENETRATIONS -PARCH/SEAL HOLES IN SUB FLOOR -FIRE BLOCK ALL DEAD SPACES -PROVIDE VERTICAL FIRESTOP MAX. 10' OC IN FUR OUT WALLS -PROVIDE PROTECTION PLATES AT ALL DWV AND NM WHERE LESS THAN 1 1/4" TO FACE OF STUD -PROVIDE MINIMUM (2) 2X4 BEARING STUDS AT LVLs -NAIL DOUBLE 2X4s PER CODE -ADD 1/2" PLYWOOD TO GAP IN 2X4 BEARING STUDS AND NAIL PER CODE TO COMPLETE STUD PACK -PROVIDE STRAPS ON SECOND 2X6 JOIST HEADER AT LVL -SUPPORT LINE SET PER CODE -COMPLETE SUB PANEL
---	--------------------------	--

Comments: