## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSITE20201546

Address: 2050 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES

**SUMMIT, MO 64081** 

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

**DE - Site Visit** Joe Starlin Partial Tuesday, September

22, 2020

## Informational:

1 Miscellaneous Correction

7-24-20 2:18pm They have erosion controls in place and are working on the

pad site.

7-28-20 11:14am I met with the contractor that will be installing the water line for the fire hydrant. They will need to cut in a tee. And run there line.

7-31-20 9:00am There is no activity on site today due to rain.

9-9-20 11:04am The work being done today does not require any inspection from me at this time. The site is muddy and they are not tracking anything out at this time.

9-10-20 9:25am There is no activity on site due to rain.

9-11-20 10:15AM There is no work taking place today due to weather.

9-15-20 11:17am There is no activity on site that requires inspections at this time.

9-16-20 9:33am There is no work taking place that requires inspections at this

9-18-20 10:25am The work taking place at this time does not require any inspections.

9-21-20 11:24am The work on site requires no inspections at this time. The site is picked up and there are no issues that I can see.

9-22-20 1:55pm They are grading the area for geogrid and base rock. They will

be starting that at 7am 9-23-20.