

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20200044  
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Joe Starlin	Partial	Tuesday, September 22, 2020

Informational:

1	Misc	9-21-20 10:49am They are forming up curb along the east side of the site. 1:15pm They are still working on setting forms. 9-22-20 2:00pm The crew have set curb in front of the building and on the west side of the site. They started to set up on the south side again and I had to stop them. The proof roll did not pass on the south side.
---	------	--

**Comments:**