

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Site Visit</b>	Joe Starlin	Partial	Wednesday, September 23, 2020

Informational: 1 Misc	3-2-20 2:55pm There is no work on site at this time.
Informational: 2 Misc	3-10-20 2:13pm I spoke with the super and looked at erosion controls that are in place for the land disturbance permit.
Informational: 3 Misc	3-19-20 There is no activity on site today.
Informational: 4 Misc	4-1-20 7:37am Rodriguez is moving material around to get ready for more sanitary and storm. 4-27-20 8:26am Raining. There is no work being done on site at this time due to weather. 5-1-20 9:39am Rodriguez are unloading storm pipe at this time. 5-1-20 2:00PM They have done demo on asphalt and backfilled the storm drains. They have hit a live sanitary manhole and are working on the repair. 5-4-20 The crew was working on storm until the rain moved in then they quit for the day. 5-5-20 I met with Steve Robbins and on Burns to go over the water tie-in for the hospital. 6-3-20 I met with water on site to locate valves for a water shut off. 6-4-20 4:39am We are doing a test shutdown for the water. 5:09am The test shutdown went fine. We will be shutting of the water at 11pm tonight. 6-9-20 Rodriguez is not on site today. 6-18-20 There were no inspections needed on site today.
	6-29-20 10:58am There is no activity that requires inspections at this time.

6-30-20 9:54am There is no activity that requires inspections at this time.  
7-1-20 11:21am There is no activity that requires inspections at this time.  
7-6-20 10:25am There is no activity that requires inspections at this time.  
7-7-20 9:55am There is no work taking place that requires inspections from me at this time.  
7-8-20 2:25pm No activity on site today that requires inspections.  
7-9-20 10:34am There is no activity on site at this time.  
7-10-20 3:16PM There is no work on site today.  
7-13-20 8:18am The activity on site does not require any inspections from me at this time.  
7-14-20 7:47am The activity on site does not require any inspections from me at this time.  
7-16-20 10:32am The work taking place does not require any inspection from me at this time.  
7-20-20 8:21am They have done some grading around the curbs. There is no other activity taking place right now.  
7-24-20 2:15pm There is no activity that requires a inspection at this time.  
7-31-20 9:49am There is no activity on site today due to weather.  
8-5-20 3:36pm There is no activity on site at this time that requires a inspection.  
8-6-20 8:45am There is no activity on site today.  
8-14-20 11:09am There is no activity on site today that requires inspections.  
8-17-20 3:15pm There are no work being done that requires inspections.  
8-18-20 2:46pm No inspections needed at this time.  
8-21-20 11:38am They have poured a sidewalk panel. I was not notified of this for and inspection.  
8-31-20 10:46am I spoke with Travis about the land disturbance on the north side of the hospital. My concern was that there is wet land there. He told me that has been changed and it is no longer wet land.  
9-8-20 11:27am There is no work on site that requires inspections at this time.  
9-10-20 9:37am There is no activity on site due to rain.  
9-11-20 10:44am There is no work taking place today due to weather.  
9-14-20 10:20am There is no work taking place today that requires a inspection from me.  
9-16-20 3:15pm MSE Hardscapes are on site building the retaining wall along the south side of the site.  
9-23-20 11:14am There is no work taking place that requires inspections at this time.

**Comments:**