

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500  
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Ronald Paynter	Partial	Wednesday, September 23, 2020

Informational:

1	Misc	Forms were placed and aggregate was present and compacted on Shamrock, Grady and Joshua. RP 6-25-20
---	------	---

Informational:

2	Misc	The finished sidewalks on Shamrock, Grady and Joshua meets LS and ADA specs. RP 7-2-20
---	------	--

Informational:

3	Misc	Forms were placed and aggregate was present and compacted. JK Concrete poured 400 feet of sidewalk on O'Brien, Ambersham and Killarney. There is still a small section left to pour, but Redford needs to lower manhole lids first. RP 8-4-20
---	------	---

Informational:

4	Misc	Sidewalks on Ambersham, Killarney and O'Brien meets LS and ADA specs. They still need to form and lay additional sidewalk on Ambersham now that Redford lowered the manhole lids. RP 8-17-20
---	------	--

Informational:

5	Misc	Forms were placed and aggregate was present and compacted. Brad's crew from JK Concrete poured 110 ft of sidewalk on the north side of O'Brien. East of the driveway approach for the vacant lot. RP 9-23-20
---	------	--

**Comments:**