

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200044  
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Joe Starlin	Partial	Wednesday, September 23, 2020

Informational:

1	Misc	9-21-20 10:49am They are forming up curb along the east side of the site. 1:15pm They are still working on setting forms. 9-22-20 2:00pm The crew have set curb in front of the building and on the west side of the site. They started to set up on the south side again and I had to stop them. The proof roll did not pass on the south side. 9-23-20 2:44pm They are pouring concrete for curbs on the east and west end. They are using KCMMB4K mix. They have been informed to use white cure and to apply it evenly.
---	------	--

**Comments:**