

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Wednesday, September 23, 2020

Informational:

1 Misc

Contractor (Clarkson Const.) began excavation for Storm line 4100.
Construction began on the Eastside of View High Road see sheet 13 of 34.
Storm Line 4100 will run parallel to the existing Triple Storm. Contractor
manage to install one 12X12 section of the line. Contractor believes they will
be able to install two additional section of 12x12 storm line.

Comments: