

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Steve Robbins	Partial	Thursday, September 24, 2020

Informational:
1 Misc

Contractor (Clarkson Const.) began excavation for Storm line 4100. Constrution began on the Eastside of View High Road see sheet 13 of 34. Storm Line 4100 will run parallel to the existing Triple Storm. Contractor manage to install one 12X12 section of the line.

Informational:
2 Misc

9/24/20 Thursday
Contractor was able to install two Sections of 12x12 of storm line 4100 on 9/23/20. 3:05 PM contractor has installed 4 Section they may possibly install 1 more Section before they finish work today. Contractor (Clarkson Const.) have began to excavate the road to install storm line 4100.

Comments: