CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254

Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

DE - Site Visit Joe Starlin Partial Friday, September 25,

2020

Informational:

1 Misc

6-18-20 Steve Robbins and I met on site at 1:05pm We talked with the contractor about the storm box on Douglas and 2nd St. There is a fire hydrant and issues with the storm box that need addressed. We are waiting to hear from water and the contractors engineer.

7-6-20 9:38am They are needing awsers on a box and are waiting for utilities to be moved. 10:35am Steve Robbins is on site to look at plans regarding junction box 32. After looking at box 32 Steve Robbins said everything is fine with the height it is set at.

7-10-20 9:56AM Steve Robbins and I met with Total Electric on site to go over the boar under 2nd street. They are moving there boar approximately 10' to the east to miss a storm box.

7-24-20 1:38pm There is no activity at this time that requires a inspection. 8-13-20 10:54am Due to complaints, I spoke with TJ on site about dust in the air. They are getting a water truck on site. 11:19am The water truck is in route.

8-21-20 8:24am There is no activity that requires inspections at this time.

8-24-20 2:49pm There is no activity on site at this time.

9-16-20 3:30pm No activity on site requiring inspections.

9-17-20 10:53am No work is taking place at this time that requires a inspection.

9-21-20 9:25am There is no work being done that needs inspections at this time.

9-24-20 1:47pm The contractor shot some grades that are off. The superintendent is trying to work out a solution.

9-25-20 9:16am There is no activity taking place at this time.

Comments: