

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202246

Address: 1195 NW VIEW HIGH DR, LEES SUMMIT, MO 6408111904 NW CHIPMAN RD, LEES SUMMIT, MO
6408111800 NW CHIPMAN RD, LEES SUMMIT, MO 6408111906 NW CHIPMAN RD, LEES
SUMMIT, MO 640811201 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Friday, September 25, 2020

Informational:

1 Misc

9/25/20 Friday

(Line "A" was started approximately at Sta 5+50).

Contractor began excavation on 9/24/20 and put together 100' 12" C900 Class 235 PVC Water Main.

Contractor installed the 100' water main 9/25/20 that was connected outside excavation trench. Contractor continues to connect 12" Certa-Lok out excavation trench to install.

Informational:

2 Misc

9/25/20

1:40PM Contractor has installed 200' of 12" water line on Line A. Contractor continued to connect 12" Certa-Lok water line and 12"x6" Tee was put together for Sta 8+28.22 plans. Contractor will continue to connect 12" Certa-Lok water line for future install. Contractor has not received 12" Butterfly valves for job. The reschedule to show up on 10/15/20.

Comments: