

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201463
Address: 3000 NW AUDUBON LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb Construction	Ronald Paynter	Partial	Friday, September 25, 2020

Informational:
1 Misc Jose's crew poured curbs for the knuckle at the end of Audubon, but this area was never proof rolled. I informed Jose that we still needed to remove 2 short sections of curbing form where they cut across Audubon. RP 9-24-20

Informational:
2 Misc Jose's crew formed and poured the curb inlet and all the curb tie ins EXCEPT for a small section on the south side of Audubon. RP 9-25-20

Comments: