CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20201012Address:1866 NE PARK RIDGE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Khanh Nguyen	Failed	Tuesday, September 29, 2020
Corrective Action Required:			
1 Misc	-Isolate grounded conductors from grounding conductors at sub panel -Install a #4 Cu or #2 Al jumper from lower grounding bus bar to upper grounded bus bar where the service grounded conductor is connected to -Bond the metal connector between meter and disconnect enclosure per 250.92		
	-Install a missing bonding leg. Don't violate equipment UL listing		

Comments: