

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201232
Address: 1512 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, September 30, 2020

Corrective Action Required:

1	Misc	-H2.5 strap missing - garage - structural straps required at all top plates bored 50% or more at all exterior walls and interior load bearing walls - Incomplete DWV at chase in living room - EC#2 per plans - Header with joist hangers required at connections for cut dbl floor joists for HVAC - W side basement - dbl joist hanger tail joist connection to header, nail off header joist hanger - Gas line incomplete
---	------	---

Comments: