

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200044  
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Proof Roll</b>	Joe Starlin	Partial	Wednesday, September 30, 2020

Informational:

1 Misc

9-17-20 1:37PM The proof roll is for 1:30pm and the truck is not on site.

Informational:

2 Misc

9-17-20 1:37PM The proof roll is for 1:30pm and the truck is not on site.  
2:09PM The truck has arrived. 2:23pm The proof roll has failed on the west side of the building and the south side of the pumps. With a correction needed at the south west corner of the building.

9-30-20 9:07am We have a 9am proof roll. There is no truck on site. 9:08am The truck is now on site. The parking on the south side and east of the building have passed. The rest of the parking lot will need proof rolled again.

**Comments:**