

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202959
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Pipe	Joe Starlin	Partial	Thursday, October 01, 2020

Informational:

1 Misc

9-28-20 2:58pm Rodrigues is on site setting storm pipe. They have 8 sections of pipe laid and it is on top of the ground. Per plans they should digging out not laying on top. Going forward They will need to have compaction.

9-29-20 9:00am Rodrigues is on hold on installing storm pipe. They need more fill and compaction test will be needed.

9-30-20 10:19am psi is on site to for compaction tests. They have placed 6 sticks of HDPE on storm line 2. They are pouring the collar at the junction box. 2:11pm They have line 2 installed to the curb inlet and are backfilling.

10-1-20 7:45am They are backfilling the storm pipe and will resume installing storm pipe after. 10:38am They have installed 10 sticks of storm pipe at this time. They are using plenty of rock and will have PSI doing compaction testing when they backfill. 11:20am They are pouring the collar for the storm inlet on line 2.

Comments: