

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202246

Address: 1195 NW VIEW HIGH DR, LEES SUMMIT, MO 6408111904 NW CHIPMAN RD, LEES SUMMIT, MO
6408111800 NW CHIPMAN RD, LEES SUMMIT, MO 6408111906 NW CHIPMAN RD, LEES
SUMMIT, MO 640811201 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Friday, October 02, 2020

Informational:

1 Misc

9/28/20 Tuesday

Contractor continued to installed 12" Certa - Lok Water main Line A.

Informational:

2 Misc

9/30/20 Wednesday

Contractor installed 281' of 12" Certa - Lok Water main Line A, (2)22 1/4 Deg. Bends were installed @ approximately 16+00 and 17+25. The contractor did not have to install (4) 45 Deg. Bends to get the grade depth for the water line. Contractor will submit all field changes on As-Built. Contractor believes 10 12" approved valves will be onsite on 10/02/20 Friday.

Informational:

3 Misc

10/1/20 Thursday

Contractor was able to install 12" water main to Sta 18+86 approximately 160' feet more 9/30/20.

Today contractor installed approximately 63' of 12" water main with a 22.25 Bend, 12" Butterfly Valve for Air Relief Assembly. Contractor poured thrust blocks for bends, tees and hydrants. Contract continues to put together 12" water main for installation on 10/2/20.

Informational:

4 Misc

10/2/20 Friday

Contractor continued to install 12" water main, hydrant was set @ Sta. 20+54.86.

Approximately 274' of 12" Certa - Lok on Line A. Contractor working on boring pit for direction boring.

Comments: