

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200044
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Proof Roll	Joe Starlin	Passed	Monday, October 05, 2020

Informational:

1 Misc

9-17-20 1:37PM The proof roll is for 1:30pm and the truck is not on site.

Informational:

2 Misc

9-17-20 1:37PM The proof roll is for 1:30pm and the truck is not on site.
2:09PM The truck has arrived. 2:23pm The proof roll has failed on the west side of the building and the south side of the pumps. With a correction needed at the south west corner of the building.

9-30-20 9:07am We have a 9am proof roll. There is no truck on site. 9:08am The truck is now on site. The parking on the south side and east of the building have passed. The rest of the parking lot will need proof rolled again.

10-2-20 10:35am We proof rolled the parking lot on the east side of the site with 22 ton. It has passed.

10-5-20 The proof roll passed for the curb on the south side of the site. And the NW side.

Comments: