

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201232
Address: 1512 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Not Ready	Tuesday, October 06, 2020

Corrective Action Required:

1	Misc	-H2.5 strap missing - garage - structural straps required at all top plates bored 50% or more at all exterior walls and interior load bearing walls - EC#2 per plans -Gas line incomplete -HOUSE INSULATED WITHOUT APPROVAL -NOT READY FOR REINSPECTION, TRADES WORKING ON CORRECTIONS AT TIME OF INSPECTION. -
---	------	--

Comments: