

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200044
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb Construction	Joe Starlin	Partial	Tuesday, October 06, 2020

Informational:

1	Misc	9-21-20 10:49am They are forming up curb along the east side of the site. 1:15pm They are still working on setting forms. 9-22-20 2:00pm The crew have set curb in front of the building and on the west side of the site. They started to set up on the south side again and I had to stop them. The proof roll did not pass on the south side. 9-23-20 2:44pm They are pouring concrete for curbs on the east and west end. They are using KCMMB4K mix. They have been informed to use white cure and to apply it evenly. 9-24-20 8:34am They are pouring the sidewalk around the building. 10-6-20 11:25am They are pouring curb on the west side of the site.
---	------	--

Comments: