

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201526
Address: 1528 SW SUGAR TREE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, October 07, 2020

Corrective Action Required:

1	Misc	-H2.5 truss straps missing - garage, laundry, mud room, stairway -Anchor bolt nut missing garage -Structural straps at top plates all exterior walls and interior load bearing walls bored 50% or more -furred our at b vent be master bed entrance and Fireblock -Protection plate at refrigerator pex in kitchen -Truss hangers per plans -Fireblock deadspace laundry -Color code/label grounding electrode conductor -Shield main service panel from pex water line,DWV above -Joist hangers required at joist to header connection for b vent, over 4' -conductors stapled to bottom of floor joists in unfinished basement shall be run either through bored holes in joists or on running boards. -Joist hangers at floor joist connection to dbl header joists above basement stairs, over 4'
---	------	---

Comments: