

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20201501  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Wednesday, October 07, 2020

Informational:

1	Misc	10-7-20 9:55am Breit is on site digging up to install the sanitary line. 1:25pm They have dug down but have not installed any pipe yet. 3:22pm They have installed 1 stick of pipe. The two service lines connect together and the connection has been compromised. They are going to add two wyes and separate the service lines.
---	------	--

**Comments:**