

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201546

Address: 2050 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 64081  
2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm - Pipe</b>	Joe Starlin	Passed	Wednesday, October 07, 2020

Informational:

1 Misc

8-10-20 2:27pm They have set the drain pipe on the east side of the building. They are laying the drain pipe on the south side of the building now.

8-12-20 10:40am They have backfilled all of the drain pipe and have it tied into the storm box.

8-24-20 1:22pm They have placed approximately 65' of storm pipe coming out of the box. They are backfilling the pipe now.

9-4-20 11:13am They have installed more roof drain pipe and are backfilling.

9-8-20 9:25am They have the third roof drain pipe installed on the NW side. There are two 4" pipes that go into one 6" pipe. They are now backfilling with rock.

10-7-20 1:01pm They have installed 3 roof drains on the east side of the building. 3:35 They have installed the 4th drain.

**Comments:**