

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20193580  
Address: 920 NW PRYOR RD, Unit:F, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Hood/Duct Inspection</b>	Michael Harkins	Partial	Friday, October 09, 2020

Corrective Action Required:

1 Misc

- HOOD/DUCT INSTALLER NO SHOW -

Informational:

2 Misc

- 1ST 10' SECTION INSTALLED FAILED -  
- 2nd 10' SECTION WITH FLANGE FAILED -  
- 3RD 10' SECTION ON GROUND FAILED -

- #1 FRONT DUCT ONLY FAILED NOT READY TO REINSPECT 10/6/20 - FAILED AGAIN Michael Harkins 10/08/2020 2:59 PM

- #1 OK FOR 1ST LAYER WRAP

- # 2 OK FOR 1ST LAYER WRAP -

- # 3 NOT READY TO REINSPECT 10/6/20,10/8/20,10/9/20

- WELD AS MARKED TILL LIGHT NOT VISABLE -

- DO NOT WRAP UNTIL WELDS APPROVED -

- INTERNAL WELDING OR BRAZING SHALL NOT BE PROHIBITED PROVIDED THE JOINT IS FORMED OR GROUND SMOOTH AND IS PROVIDED WITH READY ACCESS FOR INSPECTION- ( IMC 2018 506.3.2 (2) )

Comments: