

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Proof roll parking lot	Joe Starlin	Passed	Friday, October 09, 2020

Informational:

1 Misc

10-8-20 11:15am They have proof rolled the drive on the east and west have passed. The parking lot in the center has failed and will need corrections and a new proof roll.

10-9-20 8:54am The parking lot has a soft spot approximately 15' that will need corrected. 9:44am We are waiting on a truck to proof roll again. 10:30am There is still a soft spot. They have dug it down and will add more base asphalt. PSI is on site and agrees with this correction.

Comments: