

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement Surface	Joe Starlin	Partial	Tuesday, October 13, 2020

Informational:

1	Misc	6-16-20 9:16am Seal O Matic paving Co. is doing the work. The temps out of the truck are averaging 290 degrees. 306 degrees at the paver. PSI is on site doing all testing. 3:35pm They have base down completely and have a second lift on the road. They are laying surface on the center section of road at this time.
---	------	---

Informational:

2	Misc	9-21-20 10:31am They have laid 8" of base rock type 5 against the south side of the building. They will be pouring concrete later in the week. 9-22-20 10:20am They are working on laying more base rock. 10-5-20 They have the forms set at the drive on the east side of the site. 10-6-20 2:04pm They are removing the intersection at the south east side of the site. 10-7-20 10:24am They have installed the base rock and are grading it out. 10-9-20 8:40am Seal-O-Matic is on site laying the asphalt for the parking and road on the south side of the site. They are laying Type 1. They will try to lay the surface later today. The Forman for the crew became argumentative with me over the temps of the base. We require 140 degrees before the next lift. Steve Robbins came out to verify the temps. They were averaging 150 to 165. Steve allowed them to continue. They will be emailing me with copies of the tickets. 10-12-20 9:53am They are setting up the drives on the south side of the
---	------	--

buildings for concrete. 2:58pm I have spoke with the superintendent and they will be pouring on 10-13-20.

10-13-20 9:14am They are pouring concrete on the east side of the garage at this time.

10-14-20 8:54am The drives are poured and they are cutting the joints.

Comments: