

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200044
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement Surface	Joe Starlin	Passed	Wednesday, October 14, 2020

Informational:

1	Misc	9-30-20 1:42pm They are pouring the parking lot approximately 120 yards. The pour is on the south side of the building. 10-12-20 8:30am They are pouring the parking lot on the west side of the site. All of the curbs have been poured. 2:45pm The parking lot has been poured on the west side. 10-14-20 9:09am They have poured the parking lot on the east side of the site.
---	------	---

Comments: