

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202959
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Joe Starlin	Partial	Friday, October 16, 2020

Informational:

1	Misc	10-12-20 7:40am They are bringing in dirt to get to grade. 10-13-20 9:20am They are working on grade at this time. 10-14-20 8:50AM The crew are still working on grading the site. 10-15-20 2:58PM There is no work on site today. 10-16-20 8:45AM Rodriguez is on site. They are grading the site and adding fill.
---	------	---

Comments: