

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	John Jackson	Partial	Friday, October 16, 2020

Informational:

1	PW-Misc	The crossing in the Little Blue has been removed. All equipment and debris has also been removed from the floodway. The contractors will not be working in the floodway and when they are near the floodway it will be staked and marked so it is clear as to where they need to be. As of now this is putting an end to the Stop Work Order. Steve Robbins 04/08/2019 9:47 AM
---	---------	--

Informational:

2	Miscellaneous Correction	This project cannot have anymore work done except finish the storm line on 300 and toe-wall. John Jackson will be checking on this to make sure it gets wrapped up. No work until further notice.
---	--------------------------	---

Informational:

3	Misc	Overview of project continual blasting of rock & soil on the highest elevated hill. The excavated materials is redistributed to raise the elevation of site as per plans. Rock is being jack hammer to create stabilized subgrade. The soil density is being tested by third party inspection Ollson. The waterways are protected by proper erosion control at this time no work is being preformed directly over water. We will continue to assess erosion control. 6-30-20 Tuesday
---	------	--

Informational:

4	Misc	Contractor restarted grading this week of site .
---	------	--

Comments: