

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	John Jackson	Partial	Monday, October 19, 2020

Informational:

1 Misc

Contractor continued to grade and fill onsite.

Informational:

2 Misc

Contractor continued to fill and grade site as per plan.

Informational:

3 Misc

Contractor not working at full force but earthwork. Compaction and grading onsite. Weather 54 degrees and could brief shower through the morning. Report was done at 10:45AM.

Informational:

4 Misc

A lite amount of grading was done it maybe due to the moisture from passed rains. Temperature for today is 61 degrees and cloudy @ 12:39 5/7/20. Olsson Labs was onsite to get soil compaction test .

Informational:

5 Misc

Contractor continues to grade and excavate work site as per plan.

Informational:

6 Misc

Contractor continued to grade & excavate work site also they began blasting this week. Today there was no work temperatures in the low to mid 60's cloudy with rains throughout the day..

Informational:

7 Misc

Contractor installed Geogrid on 5/21/20 covering it with 6" of rural 5.

Informational:

8 Misc

Contractor continued to grade & excvate work site contractor continue

blasting 6/8/20 Monday. Contractor plans to continually to grade and excavate site until the meet required grading as per plans.

Informational:

9 Misc

Contractor (Clark Const.) continues to grade and excavate site to meet required grade, blasting has also been ongoing. The rock from the blasted has been used as shot rock which stabilize subgrade. The rock is jackhammered into smaller pieces near grading site and used . 6/22/20 Monday cloudy overcast.

Informational:

10 Misc

7/6/20 Monday CONTRACTOR - continues to grade low land areas to raise elevation see also (site visit inspection) for information. Rock was broken down to stabilize subgrade.

Informational:

11 Misc

7/13/20 Monday Contractor is still still blast and excavating rock to raise the elevation levels of site. See documentation pics to view site on this day.

Informational:

12 Misc

7/22/20 Wednesday Contractor were rain out Monday & Tuesday of this week.

The contractor continued to grade site to raise elevation.

Informational:

13 Misc

7/23/20 Thursday Contractor continued with blast and excavating rock and soil to raise elevation of site.

Informational:

14 Misc

7/28/20 Tuesday Contractor continued excavating rock and soil to raise elevation of site.

Rains fell Monday 7/27/20 so there was no site work

Informational:

15 Misc

8/3/20 Monday contractor waiting for bore test of site before they continue grading site. Possible large deposit of Shell Rock which is not desirable for fill. No construction work at site today.

Informational:

16 Misc

10/19/20 Monday

Contractor continues to work on the grading of site.

**Comments:**