

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193580
Address: 920 NW PRYOR RD, Unit:F, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	Michael Harkins	Partial	Wednesday, October 21, 2020

Corrective Action Required:

1 Misc

- HOOD/DUCT INSTALLER NO SHOW -

Informational:

2 Misc

- HIRED NEW CONTRACTOR TO REMOVE GREASE DUCTS & REPLACE. ALL 3
WILL NEED LIGHT TEST, 1ST & 2ND LAYER ON WRAPS -
Michael Harkins 10/15/2020 12:32 PM

- FOUR GREASE DUCTS OK FOR 1ST LAYER WRAP -

- FOUR GREASE DUCT OK FOR 2ND LAYER WRAP -

Comments: