

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200719
Address: 342 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Wednesday, October 21, 2020

Informational:

1 Misc

Larry Bair Excavating has started grading the job site. RP 10-20-20

Informational:

2 Misc

Bair Excavating tilled in over 10,000 tons of Portland for the parking lot. They figured they were at 10 percent 6 inches deep. They wanted to apply base rock too, but the sub-grade was still too soft to pass a proof roll. RP 10-21-20

Comments: