

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201709
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	John DiMauro	Passed	Thursday, October 22, 2020

Corrective Action Required:

1	Misc	John DiMauro 10/13/2020 12:22 PM
---	------	----------------------------------

The erosion control devices are not completely installed at this time according to the approved plans.

The temporary swale does not appear to be graded properly on the SW end of the site that connects the Sediment basin to the site.

The 30" HDPE culvert, trash rack, skimmer and sediment clean out are not installed at this time.

Finish constructing the ESC devices per the approved plans prior to construction of the site development infrastructure.

Informational:

2	Misc	John DiMauro 10/22/2020 10:03 AM
---	------	----------------------------------

The erosion control devices are installed according to the approved Site Disturbance Stage A plans. Construction of the public infrastructure can begin. Photos are uploaded.

Comments: