

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201396
Address: 1812 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, October 22, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-Seal all top and bottom penetrations throughout-Nail off garage portal tension straps at single car garage-secure light box at garage ceiling-Fireblock all tub and shower traps-Fireblock DWV fir out in garage-seal all penetrations through air returns and plenums-Address romex on b vent in HVAC box out by kitchen-Complete all bath fan exhaust discharge-Secure all DWV 2" or less at mid point-complete gas fireplace installation per manufacturers instructions-Fireblock DWV chase in living room-Stud to stud and abutting studs at intersecting wall corners - braced wall panels - 12" oc nail per plans-Fireblock deadspace next to front entry closet-Remove lid at front porch to allow for inspection of truss and hangers-address notched dbl truss for DWV bedroom #2-Fireblock unused floor bore at bath#2 tub-truss hangers per plans - 2nd floor-terminate romex to boxes at basement stair landing ceiling-Steel beam not fully inset in foundation pocket in basement-Solid block between joists every 48" oc per plans for kitchen
---	------	--

Comments: