

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20200522
Address: 3229 SW MARY ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Partial	Wednesday, October 28, 2020

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted, but under water. Need to wait for it to dry out. RP 10-23-20
---	------	---

Informational:

2	Misc	Terry's crew pumped out excess water. RP 10-28-20
---	------	---

Comments: