

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Outlet Structure	Ronald Paynter	Passed	Wednesday, October 28, 2020

Informational:

1 Misc

Cory's crew set curb inlet 101. RP 8-17-20

Informational:

2 Misc

Cory's crew set curb inlets 102 and 103. RP 8-19-20

Informational:

3 Misc

Cory's crew set curb inlet 104. They poured collars and inverts for curb inlets 101, 102, 103 and 104. They started breaking rock for curb inlet 200. RP 8-20-20

8-26-20 ESS have set storm box A1 with 60' of pipe. They will pour collars and inverts on 8-27-20

Corrective Action Required:

4 Misc

ESS turned the top section of storm structure 401 a 1/4 turn. This turn has caused the steps to become misaligned. Had a Zoom meeting with Kent Monter and Cutter Gale. Explained the options (steps on east or west side of structure or make a new top section with 2 instead of 3 openings at the top). Cutter is going to follow up with what they believe is best for the structure and Gale Communities. RP 9-17-20

Informational:

5 Misc

Structure has been installed correctly. RP 10-28-29

Comments:

