

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201546

Address: 2050 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 64081
2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Joe Starlin	Partial	Monday, November 02, 2020

Informational:

1 Misc

11-2-20 7:12am They are working on the grade for the drive. They will be pouring at 9am.

9:48am They have started pouring on the west side of the building and are using a KCMMB 4K mix. CFS is on site for testing. They are using Century Concrete Co. 2:39pm The drive is poured.

Comments: