

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection		Partial	Monday, November 02, 2020

Informational:
1 Misc John DiMauro 9/26/2020 11:00 AM - AFTER HOURS INSPECTION

The Redford crew is working on the water line 2 install. The crew has the line installed to approx 3+32. Photos are uploaded.

Informational:
2 Misc John DiMauro 10/16/2020 8:11 AM

The Redford crew chlorinated the water lines for the project. I verified that there was at least 25 PPM of chlorine at the ends of the lines with the test strips provided.

Informational:
3 Misc John DiMauro 11/02/2020 3:00 PM

The Redford crew completed the tie-ins for the water main on SW Georgetown and SW Merryman. After the install we flushed the line according to the flow chart. The water main lines are now in service.

Comments: