

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192738  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	John DiMauro	Passed	Tuesday, November 03, 2020

Informational:  
1 Misc

John DiMauro 11/03/2020 10:17 AM

Tandem Paving is on site currently installing the base asphalt lift for the public road. I am verifying the correct mix type and temperature of the asphalt. Photos will be uploaded.

Informational:  
2 Misc

John DiMauro 11/03/2020 1:00 PM Overtime / Lunch Inspection 12PM - 1PM

The Base asphalt lift for the road has been installed at this time. I verified the correct mix type and temperature as well as the methods used for the install were in compliance. The crew plans to let the base lift cool down and try to install the surface lift today.

**Comments:**